ಪತ್ರಿಕೆಯ ಸಂಖ್ಯೆ	ಟಿಪ್ಪಣಿಗಳು ಮತ್ತು ಆಜ್ಞೆಗಳು

ವಿಷಯ:- Improvements & Construction of drains at Ammaji Chowtri back side, Bhuvaneshwari Nagara in Dasarahalli ward No 15ರ ಕಾಮಗಾರಿಯ ಕಾಲಾವಧಿ ವಿಸ್ತರಣೆ ಬಗ್ಗೆ.

ಅಂದಾಜು ಮೊತ್ತ ರೂ.	12.50 ಲಕ್ಷಗಳು	Agency- S M Eregowda
ಜಾಬ್‌ಕೋಡ್ ಸಂಖ್ಯೆ	015-15-000016	P-Code- 1771, Item No.55
ಆಡಳಿತಾತ್ಮಕ ಅನುಮೋದನೆ ಸಂಖ್ಯೆ	CE/DZ/AA/58/14-15	Dt.29.10.2014
ತಾಂತ್ರಿಕ ಅನುಮೋದನೆ ಸಂಖ್ಯೆ	CE/DD/TS/79/14-15	Dt.29.10.2014
ಟೆಂಡರ್ ನೋಟಿಫಿಕೇಷನ್ ಸಂಖ್ಯೆ	BBMP/EE/DD/Ten/03/14-15	Dt.31.03.2015

ವಿಷಯಕ್ಕೆ ಸಂಬಂಧಿಸಿದಂತೆ ವಾರ್ಡ್ ನಂ.15ರಲ್ಲಿ ಅಮ್ಮಾಜಿ ಕಲ್ಯಾಣ ಮಂಟಪದ ಹಿಂಬಾಗದ ಭುವನೇಶ್ವರಿ ನಗರದಲ್ಲಿ ಚರಂಡಿ ನಿರ್ಮಾಣ ಮತ್ತು ಅಭಿವೃದ್ಧಿ ಕಾಮಗಾರಿಯನ್ನು 2015-16ನೇ ಸಾಲಿನಲ್ಲಿ ರೂ.12.50 ಲಕ್ಷಗಳಿಗೆ ಮಂಜೂರಾಗಿರುತ್ತದೆ. ಸದರಿ ಕಾಮಗಾರಿಯನ್ನು ಇ-ಪ್ರಕ್ಯೂರ್‌ಮೆಂಟ್ ಟೆಂಡರ್ ಆಧಾರದ ಮೇಲೆ **ಶ್ರೀ.ಎಸ್.ಎಂ.ಈರೇಗೌಡ** ಇವರಿಗೆ ದಿ.31.03.2015 ರಂದು ಗುತ್ತಿಗೆ ನೀಡಲಾಗಿದೆ. ಸದರಿ ಕಾಮಗಾರಿಯನ್ನು **ಶ್ರೀ.ಎಸ್.ಎಂ.ಈರೇಗೌಡ** ರವರು ಜುಲೈ 21 ರಿಂದ ಪ್ರಾರಂಭಿಸಿರುತ್ತಾರೆ. ಈ ಕಾಮಗಾರಿಯು ವಾರ್ಡ್‌ನ ಅಭಿವೃದ್ಧಿ ಕಾಮಗಾರಿಯಾಗಿರುತ್ತದೆ. ಬೆಂಗಳೂರು ಜಲಮಂಡಳಿಯವರು ಸಾರ್ವಜನಿಕರ ಕುಡಿಯುವ ನೀರಿನ ಸಂಪರ್ಕ ಕಲ್ಪಿಸಲು ರಸ್ತೆ ಕತ್ತರಿಸಿ ಪೈಪ್‌ಲೈನ್ ಅಳವಡಿಸುವ ಕಾಮಗಾರಿ ಪ್ರಗತಿಯಲ್ಲಿದ್ದರಿಂದ, ಗುತ್ತಿಗೆ ಅವಧಿ ಹೊರತುಪಡಿಸಿ ಉಳಿದ ದಿನಗಳಲ್ಲಿ ಕಾಮಗಾರಿಯನ್ನು ನಿರ್ವಹಿಸಿರುವುದರಿಂದ ನವೆಂಬರ್ ಅಂತ್ಯದವರೆಗೆ ಗುತ್ತಿಗೆದಾರರು ಕಾಮಗಾರಿಯನ್ನು ನಿರ್ವಹಿಸಿರುತ್ತಾರೆ. ಆದ್ದರಿಂದ ಯಾವುದೇ ದಂಡವಿಲ್ಲದೆ ಬಿಲ್ ಪಾವತಿಸಲು ಅಗತ್ಯ ಆದೇಶ ನೀಡಲು ಕೋರಲಾಗಿದೆ.

ಮುಖ್ಯ ಅಭಿಯಂತರರು
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ
ದಾಸರಹಳ್ಳಿ ವಲಯ, ಬೆಂಗಳೂರು.

EXECUTIVE ENGINEER
Bruhat Bangalore Mahanagara Palike
Dasarahalli Zone, Bangalore-57.

EXTENSION OF TIME PROPOSAL

1	Name of work	improvements to roads in selected areas of Hegganahalli Ward, Chowdeshwari Ward & Kittagalli Ward of T. Dasarahalli Zone
2	Amount of Work Portion	1234427.00
3	Estimated cost	12.50
4	Name of contractor	S M Enterprises
5	Agreement No	334/31/3/15
6	NO and Date under which work order issued	334/31.3.15
7	Time limit originally fixed for completion	90 days
8	Date of application by the contractor for granting extension of time	
9	Date of receipt of application in the sub division office	
10	Extension granted if any	
	i)	
	ii)	
11	Work Carried out by the contractor during the original period stipulated in the contract	
12	work Carried out during 1st extension.	completed
13	work Carried out during 2nd extension.	—
14	Time now applied for	81 days
15	Date of recommending time limit applied for	
16	whether the original application of the contractor is enclosed	Yes
17	Balance of work remaining to be done	—
18	Probable time required for completion of remaining work	
19	Cost of work charged establishment charged on the work after the expairy of original period	
20	Whether notice as per clause of contract has been issued	
21	Remarks of the AEE and the daily rate of penalty proposed	
22	Remarks of the EE with the daily rate of penalty proposed	

ASSISTANT ENGINEER
Ward No 15

EXECUTIVE ENGINEER
Dasarahalli Division
Bruhat Bangalore Mahanagara Palike
Dasarahalli Zone, Bangalore-57.

ASSISTANT EXECUTIVE ENGINEER
T. DASARAHALLI SUB DIVISION
ಬಿಬಿಎಂಪಿ, ಬೆಂಗಳೂರು

Chief Engineer
Dasarahalli Zone

ಮುಖ್ಯ ಅಭಿಯಂತರರು
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ
ದಾಸರಹಳ್ಳಿ ವಲಯ, ಬೆಂಗಳೂರು.